# Status of Major Construction Projects Authorized in the1996-1998 Budgets

Cabinet/Agency/Project	Status	Estimated Completion	Actual Beneficial Occupancy
Finance and Administration			
Facilities Management			
Central State Hospital Recovery - Phase III	Construction	7/14/02	
Renovation of the State Office Building-Asbestos Abatement	Hold		
Human Resources Building Roof Replacement	Complete	7/1/99	7/1/99
<u>Justice</u>			
Juvenile Justice			
Northern Kentucky - Secure Juvenile Detention Center	Complete	3/1/02	3/1/01
Kentucky State Police  KSP - Law Information Network of Kentucky Replacement	Complete	6/1/98	6/1/98
Postsecondary Education			
<u>KCTCS</u>			
Kentucky Tech - Pike Co Technology Center	Complete	7/24/99	12/15/99
Northern Kentucky University			
Natural Science Building	Construction	7/15/02	7/15/02
Public Protection & Regulation			
Public Service Commission			
New Public Service Commission Building	Complete	9/15/99	1/13/00
<u>Tourism</u>			
<u>Parks</u>			
Taylorsville Lake Campgrounds Developments, Phase I	Complete	4/8/98	12/1/99
Cumberland Falls - New Interpretive Center	Complete	9/1/01	9/17/01
Buckhorn New Conference Center	Complete	6/22/00	6/22/00

## Status of Major Construction Projects Authorized in the 1998-2000 Budgets

Cabinet/Agency/Project	Status	Estimated Completion	Actual Beneficial Occupancy
Education, Arts & Humanities			
Kentucky Center for the Arts			
Kentucky Center for the Arts Enhancement Project (Surplus Expenditure Plan)	Construction	7/30/02	
Kentucky Education Television			
Channel 15 Acquisition	Complete	6/1/00	6/1/00
Technical Education			
Jackson County Area Vocational School	Complete	1/2/02	1/2/02
Finance and Administration			
Capital Plaza Authority			
Capital Plaza Complex - Repairs (Phases I and II)	Complete	8/3/01	9/16/01
Facilities Management			
Winchester Office Building	Design - Phase A	8/1/04	
Kentucky State Capitol Master Plan/Programming	Complete	11/20/00	11/20/00
New Capitol Complex Parking Structure Repairs	Complete	8/15/01	8/14/00
Kentucky State Capitol Dome Renovation Restoration	Complete	6/1/00	6/1/00
Kentucky River Authority			
Kentucky River Parks	Construction	6/2/02	
Office of the Secretary			
Eastern Kentucky Exposition Center	Bidding	6/1/04	
Knott County Arts & Crafts Foundation	Complete	11/1/01	11/1/01
Red Fox Golf Course	Hold		
Hindman Community Center / City Office Building	Complete	8/7/00	8/30/00
General Government			
<u>Veteran's Affairs</u>			
Veterans' Nursing Home - E KY	Under Warranty	9/1/01	11/1/01

7/30/02

Page 1 of 6 1998-2000 PROJECTS

Cabinet/Agency/Project	Status	Estimated Completion	Actual Beneficial Occupancy
Veterans' Nursing Home - W. KY	Complete	12/1/01	12/1/01
Health Services			
Mental Health & Mental Retardation			
Emergency Generator Replacement - Central State Hospital	Complete	4/27/01	4/27/01
Emergency Generator Replacement - Glasgow SNF	Complete	5/31/01	5/31/01
<u>Justice</u>			
Corrections			
Correctional Industries Warehouse/Office Complex	Closed		
Kentucky State Penitentiary - Execution Building	Complete	10/1/00	10/1/00
Blackburn Correctional Complex - 200 Bed Minimum Security Dorm - Phase I	Complete	4/1/02	4/1/02
New 1790-Bed Medium Security Facility for Men	Construction	4/4/04	
KCIW Expansion - Phase I - Bid Package 1-A	Complete	9/1/00	8/1/00
Northpoint Training Center - Replace Fire Alarm System	Complete	4/1/02	4/1/02
Northpoint Training Center - Water Storage Tank & Water Line Replacement	Complete	2/2/02	2/2/02
Juvenile Justice			
40 Bed Boot Camp-Eastern Kentucky Juvenile Camp	Complete	9/1/99	9/1/99
New Maximum Security Facility - Adair Co	Complete	4/2/01	4/2/01
Secure Juvenile Detention Facility #1 - Laurel Co	Under Warranty	1/6/02	1/6/02
Secure Juvenile Detention Facility #3 - Boyd Co	Construction	3/16/03	
Expansion of Breathitt County Detention Center	Complete	2/9/01	2/9/01
Northern KY Treatment Center - HVAC Replacement	Complete	6/1/00	6/1/00
Secure Juvenile Detention Facility #2 - Warren Co	Complete	7/1/01	7/1/01
Kentucky State Police			
Hazard State Police Post	Under Warranty	5/2/02	5/1/02
LaGrange State Police Post	Under Warranty	9/1/01	9/1/01

### Military Affairs

#### **Army National Guard**

Cabinet/Agency/Project	Status	Estimated Completion	Actual Beneficial Occupancy
Two-Way Communications for Statewide Emergency	Complete	8/30/00	8/24/00
Bluegrass Station			
Re-Roof Building 6 (4 bays) - Bluegrass Station	Complete	3/1/00	3/1/00
Postsecondary Education			
Eastern Kentucky University			
Southeast Regional Postsecondary Education Center -Phase I	Design - Phase C	8/1/03	
Law Enforcement Basic Training Complex	Construction	10/1/02	
<u>KCTCS</u>			
East Kentucky Center for Math, Science and Technology - Prestonsburg Community College (New Building)	Construction	6/3/03	
Central Regional Postsecondary Education Center - Phase I	Under Warranty	12/1/01	12/1/01
Hindman Branch of the Hazard Community College	Construction	4/25/03	
Northeast Regional Postsecondary Education Center Morehead State University	Bidding	6/3/03	
Maysville Community College & Kentucky Tech: Maysville New Technology Center	Construction	12/2/02	
Madisonville Community College: Muhlenberg County Classroom Building	Complete	8/1/00	8/1/00
Paducah Community College Library Renovation	Complete	3/1/01	3/1/01
Madisonville Community College Science Technical Classroom Building	Complete	6/1/01	6/1/01
Hazard Community College Classroom Building-Phase II	Construction	11/15/02	7/22/02
Jefferson Community College/Technical College-Shelby Campus	Construction	7/2/02	
Kentucky Tech College of Arts & Crafts	Construction	7/1/03	
KY Tech Danville: Regional Technology Center - Phase I	Under Warranty	12/15/01	12/15/01
Paducah Community College Engineering Building Infrastructure Completion	Complete	6/1/00	6/1/00
Somerset Community College and Kentucky Tech - Academic Support/Technical Education Complex	Construction	10/15/02	
Maysville Community College Extension at Cynthiana	Construction	7/17/02	
Owensboro Community College Child Care Facility	Complete	9/1/99	9/1/99
McCreary County Branch of Somerset Community College	Bidding	1/3/03	
Paducah Community College Engineering Building Instruction Labs	Complete	6/1/00	6/1/00

Cabinet/Agency/Project	Status	Estimated Completion	Actual Beneficial Occupancy
Southeast Regional Postsecondary Education Center - Phase I	Construction	7/25/02	
Belinda Mason Academic Technical Building - Southeast Community College	Design - Phase C	12/2/03	
KCTCS Technical College-South Central Regional Postsecondary Education Center	Construction	9/3/03	
Kentucky Higher Education Assistance Authority			
Construction of KHEAA Office Building	Under Warranty	5/30/02	5/30/02
Morehead State University			
Breckinridge Hall Renovation	Under Warranty	2/21/02	2/21/02
West Liberty Extended Campus	Under Warranty	1/15/02	1/15/02
Artificial Turf Replacement	Complete	9/1/00	9/1/00
Morehead State University - Wellness Center - Phase II	Complete	8/1/99	8/1/99
Life Safety: Dam Repair Restoration	Construction	12/2/02	
Northern Kentucky University			
Fire Safety: E & G Sprinklers	Complete	12/1/00	12/1/00
Northern Kentucky Convocation Center-Feasibility Study	Complete	5/1/01	5/1/01
Chiller Replacement/CFC	Complete	6/1/01	6/1/01
Landrum Structural Safety Repairs	Complete	8/1/00	8/1/00
Western Kentucky University			
Postsecondary Education Improvement Act of 1997 Facility-Journalism & Technology Bldg. & South Lawn	Construction	1/1/03	
Life Safety Fire Alarm Improvements-E & G	Construction	11/1/02	
Cherry Hall Window Replacement	Under Warranty	12/1/01	12/1/01
ADA Accessibility Projects	Construction	6/2/02	
Primary Electrical Service (Stage II)	Under Warranty	9/1/01	9/1/01
South Regional Postsecondary Education Center - Phase I	Under Warranty	2/2/02	1/2/02
<u>Tourism</u>			
Kentucky Horse Park			
Kentucky Horse Park Additional Stalls	Complete	3/1/00	3/1/00
Primary Electric Line Renovation	Complete	4/1/00	4/1/00

abinet/Agency/Project	Status	Estimated Completion	Actual Beneficial Occupancy
Kentucky State Fair Board			
Freedom Hall Floor Refrigeration/Dehumidification Project	Complete	4/1/99	4/1/99
Outdoor Horse Ring	Complete	4/1/00	4/1/00
Cardinal Stadium - Roof Replacement III	Complete	8/1/99	8/1/99
Office of the Secretary			
Breaks Interstate Park Additional Lodge Rooms	Complete	3/1/00	3/1/00
Artisan Center - Berea	Construction	6/19/03	
<u>Parks</u>			
William Whitley House Restoration	Complete	5/2/02	5/2/02
Blue Licks Lodge Guest House (Phase II)	Complete	3/1/00	3/1/00
Dale Hollow Lodge	Complete	3/1/00	3/1/00
Columbus-Belmont - Park Renovation and Enhance - 663	Bidding	12/15/02	
Rough River Marina Improvements	Complete	5/1/00	5/1/00
Pine Mountain Develop Lake Area/Golf Course	Complete	11/1/01	11/1/01
Pennyrile Golf Course Renovation	Construction	6/1/03	
Nolin Lake State Park Campground/ Infrastructure	Complete	6/1/01	6/1/01
Greenbo State Park Wastewater Plant	Complete	2/1/02	2/1/02
Boonesborough Electric Upgrade	Complete	3/8/00	9/30/00
Barren River - Dock Replacement	Complete	9/1/01	5/2/01
Lake Barkley Park Improvements	Construction	8/1/02	
Jefferson Davis - Monument Repair	Complete	8/15/01	8/15/01
Golf Course/Road - Yatesville Lake	Construction	10/15/02	
Pine Mountain State Park Lodge Renovation	Complete	6/1/00	6/1/00
Old Kentucky Home Golf Course	Under Warranty	6/1/02	6/1/02
Golf Course - Mineral Mound	Construction	12/1/02	
Kincaid Lake Golf Course	Construction	6/30/03	
Cumberland Falls - Water Lines	Under Warranty	4/25/00	5/1/02
Dale Hollow Golf Course Development	Construction	4/1/03	
Paintsville Lake Campground	Under Warranty	3/1/02	3/1/02

Cabinet/Agency/Project	Status	Estimated Completion	Actual Beneficial Occupancy
<u>Transportation</u>			
Administrative Services			
Pikeville District Office Addition	Complete	5/22/01	5/22/01
Transportation Cabinet Office Building-Central Utilities Plant	Construction	7/15/03	
Hopkins County Maintenance Facility	Complete	6/1/00	6/1/00
Transportation Cabinet Office Building-Reauthorization/Modification	Construction	11/30/03	
Lewis County Maintenance Facility	Complete	1/1/00	1/1/00
Bullitt County Maintenance Facility	Complete	6/1/00	6/1/00
Metcalfe County Maintenance Facility	Complete	2/22/02	2/22/02
Bowling Green District Office	Complete	6/1/00	6/1/00

## Status of Major Construction Projects Authorized in the 2000-2002 Budgets

Cabinet/Agency/Project	Status	Estimated Completion	Actual Beneficial Occupancy
Education, Arts & Humanities			
Education  Roofing and Weatherproofing - Bid Pack #1-Kentucky School for the Blind	Complete	6/24/01	9/1/02
Fire Safety/Dorm Renovation -Kentucky School for the Deaf	Hold		
Roof Replacements - KY School for the Deaf	Under Warranty	12/1/01	12/15/01
Steam Line Replacement - Kentucky School for the Deaf	Under Warranty	9/2/02	3/6/02
Roofing and Weatherproofing - Masonry Repair - Bid Pack #2 - Kentucky School for the Blind	Under Warranty	6/4/02	4/2/02
Kentucky Education Television  DTV-HDTV Broadcast Transmission	Construction	2/1/04	
<u>Library and Archives</u> Feasibility Study - Archive Building	Under Warranty	8/1/01	8/1/01
Families and Children			
<u>Facilities Management</u> Owensboro Office Building - HVAC and Interior Renovation	Construction	12/2/02	
L & N Building - Upgrade Elevator	Under Warranty	4/15/02	5/21/02
Finance and Administration			
Improvements at Fishtrap Reservoir/Mountain Water District Reauthorization/Reallocation	Awaiting Authorization		
Facilities Management Executive Office Building & Infrastructure	Hold		
Sprinkler Recall/Replacement	Complete	4/1/01	4/1/01
Kentucky River Authority Kentucky River Water Storage Enhancements	Design - Phase A	1/12/12	
Kentucky River Water Release System and Lock 6 Repairs	Construction	6/30/03	

Cabinet/Agency/Project	Status	Estimated Completion	Actual Beneficial Occupancy
General Government			
Veteran's Affairs Western Kentucky Veterans' Cemetery	Design - Phase C	10/2/03	
Relocate/Renovate Special Care Unit-Thomson-Hood Vo	eterans Design - Phase A	3/1/04	
Health Services			
Mental Health & Mental Retardation			
Water Piping Replacement - Eastern State Hospital	Design - Phase C	3/2/03	
New Power Plant - Western State Hospital	Construction	2/15/03	
Boiler Replacement - Central State Hospital	Construction	3/1/03	
<u>Justice</u>			
Corrections  Kentucky State Reformatory-Exterior Stabilization of Adr Building	nin Bidding	4/25/03	
894-Bed New Medium Security Prison/Design/Build - Elli County	iott Design - Phase A	4/1/04	
50 Bed Segregation Unit - Kentucky State Penitentiary	Bidding	9/1/03	
KCIW Expansion - Phase I - Bid Package 1-B	Construction	3/1/03	
Kentucky State Reformatory - New Gas-Fired Boiler Plan	nt Construction	1/1/03	
Blackburn Correctional Complex-Roof Replacement	Construction	7/30/02	
44 Bed Segregation Unit - West Kentucky Correctional C	Complex Construction	12/11/02	
Criminal Justice Physical Skills Training Complex	Awaiting Authorization		
<u>Juvenile Justice</u> Morehead Youth Development Center Cottage Renovati	on Design - Phase C	5/15/03	
Replacement Facility - Jefferson County Secure Juvenile Center	e Det Design - Phase B	12/1/03	
Education Addition - Owensboro Treatment Center	Construction	7/30/02	
Multi-Ed Building - Education Addition - Woodsbend You Development Center	uth Construction	9/2/02	
7/30/02			Page 2 o

Cabinet/Agency/Project	Status	Estimated Completion	Actual Beneficial Occupancy
Fayette County Secure Juvenile Detention Center	Design - Phase B	8/15/03	
Education Addition - Mayfield Youth Development Center	Construction	9/1/02	
Hardin County Combined Residential/Detention Center	Bidding	1/6/04	
Military Affairs			
Facilities Management Runway Rehabilitation	Hold		
Natural Resources and Environmental Protection			
Forestry Padia System	Openhata	0/00/01	6/20/01
Forestry Radio System	Complete	6/30/01	6/30/01
Natural Resources and Environmental Protection  Black Mountain Preservation Project	Other	6/3/04	
Postsecondary Education			
Eastern Kentucky University	0	0/1/00	
Student Housing Fire Safety	Construction	9/1/02	
E & G Life Safety Begley Elevator	Awaiting Authorization		
Watts Property Renovation (Elmwood)	Awaiting Authorization		
Health Education Center - Phase I	Design - Phase A	3/27/04	
Greek Row	Awaiting Authorization		
Combs Hall Renovation	Hold	5/3/02	
Business and Technology Center	Design - Phase A	4/15/04	
Cammack Building	Cancelled		
KCTCS  HVAC Replacement Building 66 and 75 - Elizabethtown Technica College	ıl Design - Phase C	8/1/03	
Building One Renovation-Cumberland Valley Technical College	Construction	1/1/03	
Ashland Tech Campus - Original Campus Renovation (East Park Project)	Bidding	10/1/03	

Cabinet/Agency/Project	Status	Estimated Completion	Actual Beneficial Occupancy
Jefferson Technical College - HVAC System Replacement	Awaiting Authorization	•	
Replace Roofs, Buildings G & H-Bowling Green Technical College	Construction	12/2/02	
Roof Replacement - West Kentucky Technical College	Under Warranty	5/28/02	5/28/02
Fire Alarm & Sprinkler System - Somerset Technical College	Construction	10/1/02	
Parking Structure-Kentucky Technical College of Arts & Crafts	Hold		
Appalachian Development Center Study & Design	Hold		
Newman Hall Renovation-Southeast Community College	Construction	10/25/02	
Northern KY Community and Technical College-Phase I	Design - Phase B	6/1/04	
Science Building Renovation - Elizabethtown Community College	Under Warranty	8/1/01	8/1/01
Campus Renovation - Mayo Technical College	Construction	5/1/03	
Downtown Campus Renovation - Jefferson Community College	Construction	12/29/02	
Madisonville Community College Renovation	Construction	8/1/02	
Kentucky State University			
Carver Hall Renovation	Construction	10/27/03	
Pedestrian Mall	Awaiting Authorization		
Hathaway Hall Renovation	Design - Phase B	12/3/02	
Young Hall Showers	Construction	8/1/02	
Chiller Additions	Awaiting Authorization		
Cooperative Extension Expansion Projects	Awaiting Authorization		
Aquaculture Classroom & Lab Facility Building	Bidding	4/1/03	
Roof Replacements	Construction	8/2/02	
Morehead State University			
Central Campus Reconstruction	Awaiting Authorization		
Guaranteed Energy Savings	Awaiting Authorization		
Construction of Family Housing Complexes	Construction	7/2/02	

Cabinet/Agency/Project	Status	Estimated Completion	Actual Beneficial Occupancy
Life Safety - Claypool Young Art Building	Awaiting Authorization		
Student Center Renovation and Expansion - Phase I	Bidding	10/1/03	
Northern Kentucky University			
Covington Campus Privatization	Awaiting Authorization		
Residential Village Breezeway Structural Repair Project	Construction	3/12/03	
Alumni & Faculty/Staff Center	Awaiting Authorization		
New Power Plant	Bidding	7/1/03	
Nunn Hall Mechanical Upgrade	Awaiting Authorization		
Old Science Renovation (design phase)	Design - Phase B	12/30/03	
Classroom/Technology Initiative	Awaiting Authorization		
Boiler/Chiller Replacement	Awaiting Authorization		
Elevator Upgrades	Awaiting Authorization		
Master Plan Initiatives Phase I	Awaiting Authorization		
Chilled Water System Redesign	Awaiting Authorization		
Refurbish Nunn Hall	Awaiting Authorization		
Greenhouse	Awaiting Authorization		
Residence Hall with Parking Design-Build	Design - Phase A	7/1/03	
Safety Lighting	Construction	9/21/02	
Western Kentucky University	O a series at least	0/0/00	
Campus Energy Conservation	Construction	8/3/02	
Cravens Repair Leaking Windows	Awaiting Authorization		
Ivan Wilson Center Chiller(s) Replacement	Awaiting Authorization		
Helm Library Fire Alarm Replacement	Awaiting Authorization		
Ivan Wilson Fine Arts Center Life Safety	Awaiting Authorization		

Status	Estimated Completion	Actual Beneficial Occupancy
Awaiting Authorization	<b>Comp</b>	
Construction	10/1/02	
Design - Phase A	1/1/04	
Awaiting Authorization		
Construction	8/4/04	
Design - Phase A	12/2/02	
Awaiting Authorization		
Construction	7/30/03	
Awaiting Authorization		
Occupato	1/0/00	1/2/02
·		
Complete	8/1/00	12/31/00
	4/4/00	4/10/00
Under Warranty	4/4/02	4/10/02
Complete	12/3/02	6/30/02
Under Warranty	3/1/02	3/1/02
Construction	11/1/02	
Design - Phase A	6/30/03	
Construction	2/22/03	
	Authorization Construction Design - Phase A Awaiting Authorization Construction Design - Phase A Awaiting Authorization Awaiting Authorization Awaiting Authorization Awaiting Authorization Construction Awaiting Authorization Construction Construction Construction Awaiting Authorization Construction Complete Complete Under Warranty Complete Under Warranty Construction Design - Phase A	Status Completion Awaiting Authorization Construction 10/1/02 Design - Phase A 1/1/04 Awaiting Authorization Construction 8/4/04 Design - Phase A 12/2/02 Awaiting Authorization Awaiting Authorization Awaiting Authorization Awaiting Authorization Construction 7/30/03 Awaiting Authorization Construction 7/30/03  Awaiting Authorization  Complete 1/2/02 Complete 8/1/00  Under Warranty 4/4/02 Complete 12/3/02 Under Warranty 3/1/02  Construction 11/1/02 Design - Phase A 6/30/03

Page 6 of 7 2000-2002 PROJECTS

Cabi	inet/Agency/Project	Status	Estimated Completion	Actual Beneficial Occupancy
	Jenny Wiley State Resort Park- Boat Launch Ramp	Construction	7/15/02	•
	Taylorsville Lake Campground - Community Pool Design	Complete	10/1/00	10/1/00
	Grayson Lake Golf Course Design/Development	Construction	8/15/02	
	Kentucky Dam Village State Resort Park - Marina Electric Improvement	Complete	5/2/02	4/26/02
	Blue Licks Battlefield State Resort Park-Land Acquisition-Elk Creek Land Acq/Water Res-187	Surveying complete	6/1/01	6/1/01
	Re-Roof Fort Buildings - Fort Boonesborough State Park	Under Warranty	7/2/02	4/15/02
	Replace Lodge HVAC Upgrade - Barren River State Resort Park	Under Warranty	7/1/01	7/1/01
	Ben Hawes State Park Project - Land Acquisition	Surveying complete	10/1/00	10/1/01
	Big Bone Lick State Park-Land Acquisition/Park Improvements	Design - Phase C	8/1/03	
	nsportation dministrative Services			
	Transportation Cabinet Office Building Parking Structure	Construction	11/30/03	
	Boone County Maintenance Building	Construction	7/24/02	
	Cumberland County Maintenance Barn	Under Warranty	2/2/02	2/2/02
	Elizabethtown District Office Building	Construction	6/1/03	
	Campbell County Maintenance Building	Complete	1/3/02	1/3/02
	Powell County Maintenance Facility	Construction	7/30/02	
	Mason County Maintenance Facility	Construction	1/1/03	
Wo	rkforce Development			
<u>v</u>	ocational Rehabilitation  Rooftop Unit Replacement-Carl D. Perkins Center	Under Warranty	9/1/01	9/1/01